

DHS Secretary Kristi Putnam Office of the Secretary P.O. Box 1437, Slot S201, Little Rock, AR 72203-1437 P: 501.682.8650 F: 501.682.6836 TDD: 501.682.8820

September 6, 2024

Senator Terry Rice, Co-Chair Representative Jeff Wardlaw, Co-Chair Arkansas Legislative Council State Capitol, Room 315 Little Rock, Arkansas 72201

Re: Quarterly Report on Arkansas State Hospital Storm Repairs Utilizing Restricted Reserve Funds

Dear Senator Rice and Representative Wardlaw:

The Department of Human Services (DHS) is submitting its quarterly report on Arkansas State Hospital (ASH) storm repairs utilizing restricted reserve funds. Phase One of the remediation project, which was asbestos abatement, was completed as of June 2024.

Phase Two, flood damage remediation for unit #4, bids were evaluated by TSS-DBA on August 22, 2024, however, DHS was forced to reject and rebid the phase because the lowest bid exceeded the certified project amount established by DHS of \$1,934,900.00 as well as the DBA negotiable threshold of 25% over the certified amount. The design and specifications are being re-worked to alleviate any unwarranted costs and will be rebid as soon as practicable.

Phase Three, flood damage remediation for unit #3, plans and specifications under DBA #7102311EM are in DBA Review currently and should be ready for the next steps by the middle of next week. Morris AE is assembling a list of qualified contractors, and the bid date should be set within a few weeks. To date, DHS has incurred expenses for design professional fees totaling \$174,379.93 across all three (3) phases.

Thank you for your assistance and interest in this critical project. Please contact Misty Eubanks, Deputy Secretary for Operations and Budget, if you need additional information.

Sincerely,

Kristi Putnam, Secretary Arkansas Department of Human Services

KP:mbe

cc: Robert Brech, Administrator DFA—Office of Budget

> Andy Babbitt, Administrator DFA—Office of Accounting

We Care. We Act. We Change Lives. humanservices.arkansas.gov

Arkansas State Hospital (ASH)

ASH Storm Damage Repair Status as of 08/30/2024

Legeislature Provided Funding MOF #05182

			To DBA	To DBA	Low Bid	Bid Status/Notice		Est. Cost	Project Exp. As of		AASIS Funds	Approv.		Design	Div. to
Unit	DBA Proj. #	Project Description	For Review	For Bid Date	Amount	To Proceed	MOF #	Of Const.	8/30/2024	Cost String	Obligated by Req/PO	In AASIS	Status	Professional	Proceed Y/N
	Design	Phase I - Asbestos Abatement All Units	7-Jun-24				05182		\$ 46,494.09	418057-10/1DE/HHAX01XX	Various	Approv.		Morris AE/Lockeby Eng.	
	Construction	Phase I - Asbestos Abatement All Units	28-Sep-23	19-Jan-24	\$ 433,000.00	24-Feb-24	05182	433,000.00	411,350.00	418081-02/BV9/NHS2023	4502204077	Approv.	Complete - Inv. Outstanding	Env. Protection Assoc., Inc.	Complete
	Design	Phase II - Flood Damage Remediation Unit #4	7-Jun-24				05182	-	92,016.90	418081-10/BV9/NHS2023	4502192766	Approv.	Complete - Inv. Outstanding	Morris AE/Lockeby Eng.	?
	Construction	Phase II - Flood Damage Remediation Unit #4	18-Mar-24	8-Aug-24	\$ 3,095,144.00	Rejected	05182	1,967,900.00	-	418081-10/BV9/NHS2023	Req. #1000994561	Deleted	Exceeded DBA On-Call Threshold		
	Design	Phase III - Flood Damage Rem. Unit #3 & #5	28-Mar-24				05182	-	35,868.94	418081-10/BV9/NHS2023	4502192766	Approv.		Morris AE/Lockeby Eng.	
	Construction	Phase III - Flood Damage Rem. Unit #3 & #5	28-Aug-24	Pending			05182	2,000,000.00	-	418081-10/BV9/NHS2023	Req. #1001008116	Approv.	Bid Date Pending		Y
					ASH Total Est. I	BV9 Funds:	\$ 4,400,900.00	\$ 585,729.93							

30-Aug-24