




Peco Foods, Inc.


Project Pocahontas Update
September 22nd, 2016





Mission Statement



 Peco Foods will be a competitive producer of quality products; maintaining respectful business relationships based on ethical practices, with fiscal and social responsibility

Corning Feed Mill



- Pellet Mill Capacity= 145 Tons/ Hour
- 2- Pellet Lines/Horizontal Coolers/ and Hammer mills
- 2,860 tons of Finished Feed Storage
- 20 Bins Ingredient Storage
- 2,400 tons of SBM Storage
- Corn Storage:
2,100,000 Bu Storage
- Capacity- 17,400 tons a week (85% Efficiency at 5 Days per week)
- 55 Employees at full capacity
- Large supply of local corn available in the area and will be our primary source of corn
- SBM thru ADM – Des Moines, IA or Nebraska via rail or truck thru Bunge at Cairo, IL
- Mill will feed approximately 1.4 Million broilers per week
- Manufactured Feed- 2/8/16



Pocahontas Hatchery



- 73,000 Square Ft.
- 51 Chick Master Single Stage Avida A-24 machines
- KL Automation- 80,000 chicks/Hr.
- Weekly Egg Set Capacity- 2,154,240
- Weekly Chicks Hatched- 1,809,562
- Weekly Chicks Required- 1,694,500
- Pocahontas Complex- 1,370,500
- Batesville Complex- 324,000
- 32 Employees
- First Hatch- 3/21/16





Live Housing - Stage of Construction by Type

Broilers			
(# of Houses)	Batesville	Pocahontas	Total
Letter of Intent	20	106	126
Bank Funded	--	--	--
Dirt Work	34	88	122
Construction	24	111	135
Equipment	36	41	77
Total	114	346	460
Houses Required	85	370	455

Breeders			
(# of Houses)	Batesville	Pocahontas	Total
Letter of Intent	--	4	4
Bank Funded	--	--	--
Dirt Work	--	4	4
Construction	--	12	12
Equipment	--	2	2
Total	--	22	22
Houses Required	--	22	22

Pullets			
(# of Houses)	Batesville	Pocahontas	Total
Letter of Intent	--	--	--
Bank Funded	--	--	--
Dirt Work	--	4	4
Construction	--	--	--
Equipment	--	--	--
Total	--	4	4
Houses Required	--	4	4

Houses Completed	
2013	12
2014	84
2015	129
2016	144
Batesville Total	174
Pocahontas Total	195
Total New Houses	369

Houses Completed	
Batesville Total	13
Pocahontas Total	18
Total New Houses	31

Houses Completed	
Batesville Total	4
Pocahontas Total	16
Total New Houses	20

Note: Figures represent number of houses.