Scott E. Bennett, P.E. Director







Agenda Item C



REPORT TO THE HIGHWAY COMMISSION REVIEW AND ADVISORY SUBCOMMITTEE OF EACH PUBLIC ROAD CONSTRUCTION PROJECT OF TEN MILLION DOLLARS (\$10,000,000) OR MORE.

QUESTIONS?

Stricken language would be deleted from and underlined language would be added to present law.

Act 1 of the Third Extraordinary Session

	Act 1 of th	ne Third Extraordinary Session	a be added to present law.
1	State of Arkansas	4 D'11	Call Item 2
2	90th General Assembly	A Bill	
3	Third Extraordinary Session, 2016		HOUSE BILL 1009
4			
5	By: Representatives Davis, Eaves, Brown, Della Rosa, J. Mayberry, Ballinger, Bell, Cozart, Dotson,		
6	Eads, Eubanks, Henderson, House, Lemons, Speaks, Sullivan		
7	By: Senator Hester		
8			
9	For An Act To Be Entitled		
10	AN ACT TO CREATE THE	ARKANSAS HIGHWAY IMPRO	VEMENT
11	PLAN OF 2016; TO DEC	CLARE AN EMERGENCY; AND	FOR OTHER
12	PURPOSES.		
13			
14			
15		Subtitle	
16	TO CREATE THE	ARKANSAS HIGHWAY	
17	IMPROVEMENT PL	AN OF 2016; AND TO DECLA	RE



Update on Job 100686 Highway 63 – Black Rock to Portia Lawrence County







Summary



Arkansas Department Of Transportation
Summary Progress Report
Projects Awarded at \$10 Million or More

Contract ID: 100686

Contract Name: Black Rock-Portia (S)

Funding Type: Federal & State

District: 10

County: Lawrence Route: Hwy. 63

Prime Contractor: Robertson, Inc., Bridge & Grading Div.

Type of Work: Major Widening

Contract Bid Amount: \$13,792,849.65

Current Contract Amount: \$14,039,710.16

Total Amount Paid: \$11,216,460.49

Amount Remaining: \$2,923,249.67 (Based on Current Contract Amount)
Percent Complete: 79.9% (Calculated from the Current Contract Amount)
This is a working day contract.

Letting Date: November 05, 2014
Work Order Date: December 31, 2014


Original Estimated Completion Date. Late 2016
Current Estimated Completion Date Mid 2018

Description of Project:

The purpose of this project is to widen 1.5 miles of Hwy. 63 from two lanes to five lanes in Lawrence County.




Crosshole Sonic Logging






Safety on Highway 117/115 and Highway 25





Highway 25







TO:

ARKANSAS DEPARTMENT OF TRANSPORTATION

ARDOT.gov | IDriveArkansas.com | Scott E. Bennett, P.E., Director 10324 Interstate 30 | P.O. Box 2261 | Little Rock, AR 72203-2261 | Phone: 501.569.2000

INTEROFFICE MEMORANDUM

December 15, 2017

Mr. Emanuel Banks, Deputy Director and Chief Engineer

THROUGH: Kevin Thornton, Assistant Chief Engineer - Planning

FROM: Jessie Jones, Division Engineer – Transportation Planning and Policy

SUBJECT: Safety Study

Highway 25, Section 6, Log Mile 0.00 - 24.30

Lawrence County

There have been numerous complaints from local residents regarding the safety of Highway 25 in Lawrence Country due to a recent increase in truck traffic. Much of the increased truck traffic is related to a sand-hauling operation and new chicken farms in the area. According to a field traffic count in August 2017, there are approximately 189 trucks per day along Highway 25. The 2017 Average Daily Traffic (ADT) ranges from 1,000 vehicles per day (vpd) south of Strawberry to 1,800 vpd near Black Rock.

Crash Analysis

At the request of the local officials, a safety analysis was conducted on Highway 25, Section 6 in Lawrence County (Attachment A). The study segment is a rural two-lane undivided minor arterial on rolling terrain with mostly 10-foot lanes and no paved shoulders. The southern portion of Highway 25 from the Independence County line to Stræwberry (from approximately Log Mile 0.00 to 6.20) is part of the identified Southwest Heritage Trail.

The crash analysis conducted, using data from 2011 through 2015, showed that the fatal and serious injury (KA) crash rate was almost double the statewide average for similar facilities over the same time period (Attachment B). Over 80 percent of all crashes were roadway departure crashes, which includes single vehicle crashes, sideswipe crashes, and head-on crashes. A review of KA crash data from January 2016 to October 2017 shows one fatal crash in 2016 and one serious injury crash in 2017 (Attachment C). Both were single vehicle crashes.

A field visit was held on June 26, 2017 with local representatives and staff members from District 10, Roadway Design, and Transportation Planning and Policy. Generally, the local citizens have two major concerns along this highway: inadequate drainage and narrow bridges. The inadequate drainage causes safety hazards due to water covering parts of the roadway when the area experiences heavy rainfall. Also, the narrow width of bridges causes near sideswipe misses with large trucks. A review of the crash data revealed no significant number of either drainage related crashes or sideswipe crashes at bridges to warrant countermeasures. However, the pavement friction numbers are low in certain areas.

ARKANSAS STATE HIGHWAY COMMISSION

MINUTE ORDER

District: Ten Page 1 of 1 Page

County: Lawrence

Category: Improvement Project

WHEREAS, IN LAWRENCE COUNTY, a crash analysis of Highway 25, Section 6 has been completed; and

WHEREAS, the predominant type of crashes in the study area is roadway departure crashes; and

WHEREAS, the analysis identified safety improvements such as pavement widening, ultra-thin bonded wearing course, shoulder rumble stripes, superelevation adjustments. guardrail replacement, chevron alignment signs, and tree trimming to address roadway departure crashes and provide substantial safety benefits; and

WHEREAS, the Arkansas Strategic Highway Safety Plan (2017) identified roadway departure crashes as a primary emphasis area; and

WHEREAS, these improvements are eligible for Federal-aid Safety funds.

NOW THEREFORE, the Director is authorized to proceed with plans and construction of a safety improvement project on this section of Highway 25 as funds become available.

Chairman

Vice-Chairman

Member Member

Date Pr

Director 2018 01

Date Passed

FEB 6 2018

Form 19-456

Rev. 1/13/2016



Agenda Item E

Arkansas Highway Commission December 6, 2017 Meeting






El Dorado Partnering Agreement




- El Dorado requested alternatives outside regular scope of work of Department
- El Dorado agrees to assume ownership of a section of state highway
- El Dorado provides funding for upgraded design features





Washington Bypass Study


- First bypass study conducted 1974
- Update authorized January 28, 2015
- Purpose was "to identify feasible alternatives to reduce traffic and address safety concerns within Historic Washington State Park"
- Greatest safety concern is the high volume of pedestrian traffic crossing Highway 278






Washington Bypass Study Info

- Proposed solution is a western bypass
- Estimated total cost of nearly \$10 million
- Recommends partnering with local stakeholders
- Letter with cost information sent to Parks & Tourism






State Highway vs General Revenue






Percent of Highway vs. General Revenue





Highway Revenue at 14.4% of General Revenue




Excludes County & City Aid funds | Excludes CAP funds

Fiscal Year




Arkansas State Highway Needs





Highway Revenue at 14.4% of General Revenue




Excludes County & City Aid funds | Excludes CAP funds

Fiscal Year




ARDOT Hwy vs. General Revenue – Employment Levels






ARDUT Hwy vs. General Revenue – Employment Levels





AASHTO Faces of Transportation





Agenda Item E

Arkansas Highway Commission February 6, 2018 Meeting





ARDIT Center for Training Transportation Professionals









Construction Manager/General Contractor

- Act 809 Construction Manager/General Contractor
- Alternative Project Delivery
- Pilot Program
 - ✓ Limit of Three Projects
 - ✓ Grand Total Not to Exceed \$200 million
 - ✓ One Project at a Time
 - ✓ Program Expires July 31, 2022



ARTICIT Construction Manager/General Contractor Selection

- First CM/GC project: Highway 10 (Cantrell Road)
 - Pleasant Valley Road to Pleasant Ridge Road
- Kiewit Infrastructure South Co. of Fort Worth selected as the CM/GC
- Innovative Contracting & Engineering
 of Las Vegas, Nevada, selected as the
 Independent Cost Estimator for the project





Federal Highway Funding Issues

- Continuing Resolutions and a Government Shutdown
- Current Funding Ends February 8th
- Current Impacts
- Potential Future Impacts
- 40% Reduction





Projects Withdrawn from February Letting

12 Projects\$26.5 Million





Federal Highway Funding Issues

Proposed Outline of Trump Infrastructure Package Leaked

Contents Similar to Past Discussions

Major Emphasis on Encouraging State, Local, and Private Investment





Federal Highway Funding Issues


Recently Leaked Infrastructure Plan

- Infrastructure Incentives Initiative \$100 Billion or 50%
- Transformative Projects Program \$20 Billion or 10%
- Rural Infrastructure Program \$50 Billion or 25%
- Federal Credit Programs \$14.1 Billion or 7.05%
- Federal Capital Financing Fund \$10 Billion or 5%
- Public Lands Infrastructure Fund
- Disposition of Federal Real Property
- Private Activity Bonds





Recently Leaked Infrastructure Plan



Weighting Of Evaluation Criteria
For \$100 Billion Infrastructure Initiatives Incentive



Federal Highway Funding Issues

Recently Leaked Infrastructure Plan

- Infrastructure Incentives Initiative \$100 Billion or 50%
- Transformative Projects Program \$20 Billion or 10%
- Rural Infrastructure Program \$50 Billion or 25%
- Federal Credit Programs \$14.1 Billion or 7.05%
- Federal Capital Financing Fund \$10 Billion or 5%
- Public Lands Infrastructure Fund
- Disposition of Federal Real Property
- Private Activity Bonds





Funding

A New Revenue Source?



"The Arkansas Casino
Gaming
and
Highway Funding
Amendment of 2018"





Potential New Program

Summary

Interstate Improvements	\$1.00 Billion
Pavement Preservation	\$3.84 Billion
Bridge Replacement and Preservation	\$1.14 Billion
Capital Improvements	\$1.20 Billion
Capacity Improvements	\$0.72 Billion
Safety Improvements	\$0.47 Billion

Totals \$8.37 Billion Over 10 Years

I-69 in Arkansas

69

FUTURE

- Preferred Alignment Identified
- 180 miles
- Estimated Cost to Complete - \$3.6 Billion
- 4 "Segments of Independent Utility" (SIUs)
- Federal Earmarked Funds - \$300 Million

82

371

79

Columbia

Magnolia



79 Arkansas 88

Pine Bluff

Jefferson

Current I-69 Funding Available

INTERSTATE 69 (SIUs 13 and 14)


Balance of Earmarked Funds - \$66 M

Regular Federal Funds - \$10 M

Total Available - \$76 Million




Current I-69 Funding Scenario






Alternative Funding Scenario





Both Scenarios





Alternative Scenario



SUPPORT

- Drew County Judge and Quorum Court
- Chicot County Judge and Quorum Court
- Desha County Judge and Quorum Court
- Chicot-Desha Metropolitan Port Authority
- Monticello Mayor and City Council
- Monticello Economic Development Commission
- McGehee Mayor
- Crossett Economic Development Foundation
- Southeast Arkansas Cornerstone Coalition
- University of Arkansas at Monticello

OPPOSE

- Bradley County Judge and Quorum Court
- Bradley County Economic Development Corporation



Upcoming AHC Meetings

March 14 April 24 June 6 July 11 August 29 October 10 November 14



Scott E. Bennett, P.E. Director







Electronic Logging Device Mandate

- Federal Motor Carrier Safety
 Administration (FMCSA) published a
 rule on Dec 16, 2015 requiring
 motor carriers to use electronic
 logging devices (ELD).
- This is a change in logging requirements. No laws or regulations have been newly instituted or changed for Commercial Driver License (CDL), Commercial Motor Vehicles (CMV) and or application of regulations to persons hauling livestock or cattle.





Electronic Logging Device Mandate

- ELD Mandate applies to commercial motor vehicle owners/operators only.
- Only impacted if weight is 10,001 pounds or more AND one of the following:
 - Prize money is declared for tax purposes
 - Expenses are deducted for tax purposes
 - Sponsor pays some or all expenses.

